



A	CONSTRUCTION ENTRANCE; REFER TO DETAIL ON SHEET C901
B	CONCRETE WASHOUT STATION; REFER TO DETAIL ON SHEET C901
C	SILT FENCE; REFER TO DETAIL ON SHEET C901
D	SLOPE BLANKET
E	FILTER SOCK
F	STORM WATER INLET PROTECTION; REFER TO DETAIL ON SHEET C901
G	NON-PAVED INLET PROTECTION
H	RIPRAP APRON

1. ONCE EROSION AND SEDIMENT CONTROL MEASURES ARE IN PLACE, BEGIN GRADING. GRADING SHALL BE DONE IN SUCH A MANNER THAT THERE DO NOT LEAVE LARGE AREAS UNPROTECTED FOR MORE THAN 14 DAYS. ALL DISTURBED AREAS THAT POTENTIALLY WILL BE IDEAL FOR 14 DAYS OR MORE WILL BE STABILIZED (SEEDED, MULCHED, ETC.) IMMEDIATELY.
2. AFTER COMPLETION OF MASS GRADING, FINAL GRADE AND SEED LAWNS, TREES, BERMS, AND SWALES IMMEDIATELY AFTER GRADING IS COMPLETED.
3. UPON COMPLETION OF MASS GRADING, INSTALL SANITARY AND STORM SEWERS, AS STORM SEWERS ARE CONSTRUCTED, INSTALL INLET PROTECTION MEASURES. INSTALL RIPRAP UPON COMPLETION OF END SECTION INSTALLATION.
4. UPON COMPLETION OF SEWER INSTALLATION AND INLET PROTECTION, PROCEED WITH ASPHALT PAVEMENT CONSTRUCTION.
5. ALL MASS GRADING AND ASPHALT PAVEMENT SHOULD BE DONE PRIOR TO THE INSTALLATION OF STORM SEWERS TO PREVENT THE TRANSMISSION OF DUST TO PONDS OR RECEIVING WATERS.
6. CONTRACTOR SHALL MAINTAIN EROSION CONTROL MEASURES AND DEVICES THROUGHOUT THE CONSTRUCTION PERIOD TO PREVENT SILTATION OF THE STREETS AND STORM SEWERS WILL NO LONGER OCCUR.
7. AFTER ALL DISTURBED AREAS HAVE BEEN STABILIZED, REMOVE ACCUMULATED SEDIMENT FROM INSTALLED EROSION CONTROL FEATURES.
8. WHEN 100% OF THE DISTURBED AREAS HAVE BEEN STABILIZED, CONTRACTOR SHALL REMOVE ALL TEMPORARY EROSION AND SEDIMENT CONTROL MEASURES.



DRAWING NO.:
C900
SHEET 17 OF 19